LOGISTICS SERVICES DIVISION WEEKLY REPORT PERIOD ENDING 26 JANUARY 1983

	I. Progress Report on Tasks Assigned by the DCI/DDCI:
	The DCI Security Staff has submitted a requisition to Pro-
	curement Division requesting the purchase of a replacement
25 X 1	chase car.
	II. Items/Events of Major Interest:
	1. Vehicle Armoring: Motor Pool armorers are in the process
25 X 1	of armoring two cars an Oldsmobile Cutlass
	and an Oldsmobile Delta 88. To date, 90 percent of the work on
25 X 1	both cars has been completed.
25 X 1	2. <u>Disposal of Magnetic Tapes</u> On 19 Jan-
	uary 1983, approximately 133 boxes of magnetic computer tapes
25 X 1	were destroyed
	4. <u>SOMAT</u> : Beginning 26 January 1983, test runs will be made
	on the SOMAT BF-40. Tests and inspections will last approximately
25 X 1	two weeks.
	5. ODP Renovations: The Data Base Control Center will re-
	locate from Room 5D55 to Room GG2202 Headquarters Building.
25 X 1	Drawings for the renovations are 95 percent complete.
	6. Relocation of OF/CSAD: Drawings are complete to relocate
25 X 1	OF/CSAD from Ames On 17 January 1983 ADS met
25 X 1	with FEB and the Property Manager to review the
25 X 1	drawings for the purpose of establishing an early construction
	Approved For Release 2009/05/06 : CIA-RDP87-00352R000100010003-4

	date. Security will submit the security survey and verification
	of the location for the alarm conduit in the construction area.
25X1	
	7. Polygraph Expansion: Phase II of the renovation of the
	1F006 area at Headquarters is 96 percent complete. Painting of
	the ceilings and walls will be delayed until a masonry wall has
25 X 1	been removed.
	III. Significant Events Anticipated During the Coming Week:
	No items this reporting period.
25X1	
20, (
	Chief
	Logistics Services Division